

## Amy Ow

---

**From:** Camille Leung  
**Sent:** Tuesday, October 01, 2019 1:06 PM  
**To:** Robert Pellegrine; Melissa Leet  
**Cc:** Jessica Henderson-McBean; Kristen Outten; Amy Ow  
**Subject:** Correction to EC Measures on Lots 9 and 10

Hi Bob and Melissa,

After you complete the below correction for Lots 9 and 10, please send pictures to Jessie and Kristen. They will let you know whether they need to inspect again.

There is one outstanding item that should be addressed prior to grading:

- Lots 9 and 10: Silt fence along the west and east sides of Lot 9 and the north and the east sides of Lot 10 has been installed to more accurately reflect the Civil Plan's limit of grading. However, none of the silt fence is trenched or keyed in, as per the specifications for silt fence installation provided in the California Stormwater BMP Handbook (see attached SE-1). SWCA recommends the contractor keys in the silt fence as required by the SWPPP (see attached specification) prior to the start of construction.

Camille Leung, Senior Planner  
Planning & Building Department  
San Mateo County  
455 County Center, 2<sup>nd</sup> Floor  
Redwood City, CA 94063  
Phone - 650-363-1826  
Fax – 650-363-4849