# SAN MATEO COUNTYWIDE Water Pollution Prevention Program 1. Inspection Date: 01/02/2020

# **CONSTRUCTION SITE INSPECTION REPORT**

1.	Inspection Date: 01/02/2020	1a. Current weather	conditions: Clear, Sunny, 55-60F		
2	Name of Project: Highland Estates		2a. Project No./Permit No. BLD2016-00160		
	Project Address: Highland Estates, Lots 9 and				
	Inspection Type:  Routine Permit Type:  Building Permit	Follow-up   Grading Permit	Other  ☐ Site Development ☐ CIP Project		
	Project disturb > 1 acre?: Y (Y/N - If Yes,		· · · · · · · · · · · · · · · · · · ·		
<u> </u>	Project covered under statewide Construc				
	High Priority Site (significant threat to water				
8.	Project Type: Residential Utility (water,sewer, I		mercial/Industrial		
	Utility (water, sewer, i	Inspection Finding	ng d Demontion d Street Improvement d Other		
9.	Erosion Control Measures:	(A / NM / P / NA)*	Location on site/Comments		
	☐ Jute Netting/Fiber Blankets	NA			
	Mulch	NA			
	Hydroseed/Soil binder/Compost blanket	NA			
	✓ Mark Areas to be Preserved	Α	Silt fence and orange snow fence has been placed around the limits of grading		
	✓ Tree Protection Fencing	Α	Orange snow fencing has been placed around the drip line of trees to be preserved		
	Riparian Area Barrier	NA			
10.	Sediment Control Measures				
	✓ Stabilized construction entrance	Α	Gravel has been installed to stabilize the construction entrance		
	✓ Street Sweeping	A	No trackout was noted during the inspection, and no active construction is currently taking place. If trackout is observed, street sweeping should take place as ne	eded.	
	☐ Dust Control	NA			
	✓ Wattles / Fiber Rolls / Compost Socks	A	Fiber rolls were in place around the perimeter of the site, and as check dams along erosion features		
	Silt Fences / Compost Berms	Р	Some silt fence is not keyed in along the bottom, as specified by CASQA and the SWPPP		
	Sedimentation Basin	NA			
	☑ Check Dams	A	Straw wattles, rock piles and silt fence are in place along the erosion feature on Lot 10 to control erosion.		
	Inlet Filters (Gravel bags)	NA			
	Earth Dikes / Drainage Swales	NA		_	
11.	Run-on and Runoff Control				
	Earth Dikes / Drainage Swales	NA			
10	Sampling is conducted, if required	NA NA			
	Active Treatment System (if any)	NA			
13.	Good Site Management				
	Soil Stockpiles Waste Systems Management	NA NA			
	ConstructionMaterials (wood,cement,)	A	Rock piles were present onsite.		
	Hazardous Materials (paint, solvents)	NA			
	Petroleum Products (oil, fuel)	NA			
	✓ Vehicle Servicing	Α	Construction equipment on site was in good working condition, no oil or leaks observed beneath equipment.		
14.	Non-Stormwater Management				
	Concrete/Stucco washout area	NA			
	Architectural copper rinsewater	NA			
	Other:	NA			
	=Adequate, NM=needs maintenance, P=Problem(s),	1.1			
	Is there an actual illicit discharge or evider	nce of illicit discharge			
	Comments:		□ Final C.6 Inspection	_	
17.		m first identified: 9/25/1	<del></del>		
			base of the slope on Lot 10 not keyed in along the bottom. This is an ongoing issue.		
Enforcement: ☐ None/In compliance ☐ Verbal Warning ☐ Notice of Violation ☐ Notice to Comply ☐ Stop Work ☐ Administrative Fine					
18.	18. <b>Resolution:</b> Problem Fixed Need More Time (include rationale in comments) Escalate Enforcement Date resolved:/				
	Was there rain with runoff after problem id	entified and before re-	solution?  Yes No Items corrected during inspection (see comments)		
	Comments:				
19.	Inspector's Signature:		Date: 01/02/2020		
	Inspector's Name (Print): Jessica Henderson-	McBean	Phone Number: 8057128794 no responsible		
20	Name of Site Contact Person (Print) Rober	rt Pellegrine	person present. Phone No. 6504452214		
۷.			□ Loft roport copy at sit	e.	
	Site Contact Signature	JOD II	itle: Superintendent Date: Date: Lett report copy at sit		

# NOTES AND DEFINITIONS OF TERMS USED IN THE CONSTRUCTION SITE INSPECTION REPORT

## **NOTES:**

**PENALTIES.** Agency staff are required to verify correction of any stormwater violations within 10 business days or before the next rainfall with runoff. If a violation is not corrected within this time frame, enforcement will escalate per the Enforcement Response Plan. This may result in the jurisdiction taking one or all of the following actions: 1) Issuance of a Stop Work Notice (such that inspections on all permits will be stopped until all violation(s) have been corrected); 2) Application of fines/re-inspection fees of \$\_\_\_\_\_\_ per day; 3) and/or Referral of the violation(s) to the Regional Water Quality Control Board. Erosion control measures, or other best management practices, in addition to those shown on the plans may be required by agency staff to ensure effective stormwater management.

**Stormwater Inspection Requirement** - Agency staff are required to inspect the following categories of sites at least once per month during the rainy season: sites that disturb 1 acre of land or more, Hillside Projects and High Priority Sites (see definitions below).

Construction General Permit Compliance - Projects that disturb 1 acre or more of land are required to obtain coverage under the statewide Construction General Permit (see www.swrcb.ca.gov/water\_issues/programs/stormwater/constpermits.shtml for information and to download the permit). To obtain coverage under the Construction General Permit, file a Notice of Intent using the SMARTS

database, at https://smarts.waterboards.ca.gov/smarts/faces/SwSmartsLogin.xhtml.

**Requirement to Verify Construction General Permit Coverage** - Agency staff must verify that projects disturbing one acre or more of land have obtained coverage under the statewide Construction General Permit.

Where to Find Information on Construction BMPs - Detailed information on construction best management practices (BMPs) is available at the California Stormwater Quality Association's online Construction BMP Portal, at www.casqa.org/resources/bmp-handbooks. A subscription fee is required to access the portal. For information on access to the portal, inspectors should contact their agency's representative to the Countywide Program's New Development Subcommittee.

### **DEFINITIONS:**

**Active Treatment System** - Active Treatment Systems (ATS) reduce turbidity of construction site runoff by collecting runoff in a tank and introducing chemicals through direct dosing or an electrical current to enhance flocculation, coagulation, and settling of the suspended sediment. The increased flocculation aids in sedimentation and ability to remove fine suspended sediments, thus reducing stormwater runoff turbidity and improving water quality.

**Check Dam** - a small barrier constructed of rock, gravel bags, sandbags, fiber rolls, or other proprietary products, placed across a constructed swale or drainage ditch. Check dams reduce the effective slope of the channel, thereby reducing scour and channel erosion by reducing flow velocity and increasing residence time within the channel, allowing sediment to settle.

**High Priority Site** - A site that has a steep slope or is adjacent to a creek or other water body, or a site that the agency or the Regional Water Quality Control Board (Water Board) has determined to have significant threat to water quality based on site-specific evaluation of the following additional factors: soil erosion potential or soil type, project size and type, sensitivity of receiving water bodies, proximity to receiving water bodies, non-stormwater discharge, or any other relevant factors as determined by the local agency or Water Board.

**Illicit Discharge** - Any discharge to a municipal storm drain system that is prohibited under local, state, or federal law, including all non-stormwater discharges not composed entirely of stormwater and discharges prohibited under the Municipal Regional Stormwater Permit (MRP).

**Hillside Project** - As defined in the MRP, those projects on sites disturbing 5,000 square feet or more of land area and with slopes greater than or equal to 15% (or based on the Permittee's map of hillside development areas or criteria.)